

GOVERNMENT OF TELANGANA
ABSTRACT

Irrigation & CAD Department – Completion of on-going Major and Medium Irrigation Projects – Comprehensive measures – Extension of time till completion in respect of certain works beyond final EOT granted under G.O.Ms.No.146,I&CAD (Reforms) dept, Dt: 08-10-2015 and G.O.Ms.No.24, I&CAD (Reforms) dept., Dt: 08.05.2017 –Orders -Issued.

IRRIGATION AND CAD (REFORMS) DEPARTMENT

G.O.Ms.No. 23

Dated: 24-06-2021.

Read the following:-

1. G.O.Ms.No.146,I&CAD(Reforms)Department, Dt: 08-10-2015.
2. G.O.MS.No.24, I&CAD (Reforms)Department,Dt: 08-05-2017.
3. G.O.Ms.No.111, I&CAD(Reforms) Dept., Dt: 06-11-2017
4. G.O.Ms.No.120, I & CAD (Reforms) Dept. Dt. 20.12.2018
- 5.From the ENC(I), Hyderabad Lr.No. ENC(I)/DCE-IV/ OT4/AEE-11/G.O.146/EOT/2018, dt:26-08-2019,24.11.2019,14.03.2020,01.04.2020,11.10.2020,29.04.2021 & 03.06.2021.

ORDER:

In the reference 1st read above, the Government have issued orders on Comprehensive Measures for early completion of the long delayed ongoing Major and Medium Irrigation projects of 25 Nos involving 111 Packages duly considering the price adjustment for Labour & Other materials apart from the Cement, Steel, Fuel and EM & HM Escalation provided in the agreement conditions. Subsequently, Government vide G.O.2nd read above have issued orders including another (5) packages for relief under G.O.Ms.No.146, I&CAD (Reforms) Department, dt.08.10.2015 with clarification on the said G.O.

2. In the references 5th read above, the Engineer-In-Chief (General) has stated thatthe extended date considered vide G.O.Ms.No.120, I & CAD (Reforms) Dept. Dt. 20.12.2018 is over for most of the 61 packages and requested for further extension of time in respect of 61 packages due to various reasons. Reasons put-forth by the ENC's and C.Es for further extensions are as follows:

- i. One of the main reasons for delay of works has been non-completion of Land acquisition necessary for execution.
- ii. Release of water in to the main Canals and distributaries during Kharif& Rabi for irrigation and drinking water in the partially completed ongoing packages of MGKLIS, RBLISP, JCRDLIS,JNLIS&Singur canals has affected the working period.
- iii. Obstruction for execution of field channels works by the farmers which are not covered by Land acquisition.
- iv. Due to delay in timely payments for LA, R&R and work bills.
- v. The option of closing the ongoing packages instead of considering further extension would involve more time, financial implication and legal issues.
- vi. Re-engineering in some of packages of IFFC & JCRDLIS resulted in extending the scope of works and also increases in Land acquisition which requires further extension.

3. The Engineer-In-Chief (General), Hyderabad has requested the Government for considering EOT for the balance 61 packages duly extending the benefits of the G.O.Ms.No.146, I&CAD(Reforms) Dt: 08-10-2015 and G.O.Ms.No.24, I&CAD (Reforms) Dt: 08.05.2017 for completion of the package works since the reasons for not completing the package works are beyond the control of agencies. The balance I.P to be created under these packages is 10.63 Lakh acres and balance Land acquisition to be acquired is about 16905 acres.

4. Government after careful examination of the matter hereby consider the proposal for Extension of Time (EOT) beyond the final EOT granted under G.O.Ms.No.120, I & CAD (Reforms) Dept. Dt. 20.12.2018 for balance 61 packages (enclosed as **Annexure**) till completion duly extending the benefits of G.O.Ms.No.146, I&CAD (Reforms) Department, dt.08.10.2015 read with G.O.Ms.No.24, I&CAD (Reforms) Dt: 08.05.2017 to complete them in all respects.

(P.T.O)

5. The Engineer in Chief (General), Irrigation & CAD Department, Hyderabad shall formulate suitable methodology ensuring early completion of works and take necessary action accordingly.

6. This order issues with the concurrence of Finance (WP) Department vide their U.O.No.831476/181/WP/A1/2020dt.17.11.2020.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF TELANGANA)

**Dr. RAJAT KUMAR
SPECIAL CHIEF SECRETARY TO GOVERNMENT**

To

The Engineer-In-Chief(General), Irrigation & CAD Department Jalsoudha Building, Hyderabad.
All Engineer-In-Chief's and the Chief Engineers, Irrigation & CAD Department.

Copy to:-

The Finance (W.P) Department.

The GA (Cabinet) Department.

The Accountant General /Principal Accountant General, Telangana, Hyderabad.

The Director Works & Accounts, Telangana, Hyderabad.

P.S. to Addl. Secretary to Hon'ble Chief Minister.

P.S. to Chief Secretary to Government.

P.S. Special Chief Secretary, I&CAD Department.

The Dy. Director Monitoring Wing, I&CAD Department

All Officers/ Sections in I& CAD Department.

SF/SC (5912/Reforms/2019).

//FORWARDED::BY ORDER//

SECTION OFFICER

ANNEXURE G.O Ms No.23, I&CAD (Reforms) DepartmentDt.24.06.2021			
Sl. No	Name of the Project	Pkg. No.	Final EOT Approved under G.O.120
1	2	3	4
1	MGKLIS	28	31.08.2019
2	MGKLIS	29	31.12.2019
3	MGKLIS	30	31.12.2019
4	MGKLIS	Stage-III	30.09.2019
5	RBLISP	14	31.7.2019
6	RBLISP	18	31.7.2019
7	RBLISP	21	31.7.2019
8	RBLISP	22	31.7.2019
9	RBLISP	27	31.07.2019
10	RBLISP	46	31.7.2019
11	JNLIS-	100	31.07.2019
12	JNLIS	104	31.07.2019
13	JNLIS	105	31.07.2019
14	JNLIS	106	31.07.2019
15	JNLIS	107	31.07.2019
16	JNLIS	108	31.07.2019
17	JNLIS-	109	31.07.2019
18	MBR Singur canals	Singur Canals	30.6.2019
19	JCRD LIS Phase II	C2- RS Ghanpur	31.07.2019
20	JCRD LIS Phase II	4L Disty	31.07.2019
21	SRSP - II	C2-54	31.12.2018
22	SYP-	Canal Package III	31.03.2019
23	SYP-	Manthani LIS	31.12.2018
24	Nilwai - a/c Peddavagu	12	30.06.2019
25	PeddavaguJagannathpur	19	31.3.2019
26	Palemvagu	7	30.06.2019
27	RBLISP	13	31.07.2019
28	KSLIS-	Stage-II	31.08.2019
29	JCR DLIS Phaase.II	C2-Aswaraopally	31.07.2019
30	JCR DLIS Phaase.II	Tapaspally	31.07.2019
31	JCR DLIS. Ph.III	3	31.03.2020
32	JCRD LIS Phase III	4	31.07.2019
33	JCR DLIS (Phase.III)	5	31.07.2019
34	JCRD LIS Phase III	6	31.12.2019

35	JCRD LIS Phase III	7	31.07.2019
36	JCRD LIS Phase III	8	31.07.2019
37	SYP	Canal Package I	31.12.2019
38	SYP	Gravity Canal	31.12.2019
39	SYP	Stage -II Phase - I	31.12.2019
40	SYP	Kaleshwaram Project	30.09.2019
41	FFC from SRSP	Pack No.2	31.03.2019
42	IFFC	Pack No.3	30.06.2019
43	IFFC	Pack No. 5	31.03.2019
44	IFFC	Pack No. 6	28.12.2019
45	IFFC	Pack. No. 7	31.12.2019
46	IFFC	Pack No.8 SRSP LIS	31.3.2020
47	AMRP	UdayaSamudram LIS	31.3.2020
48	AMR SLBC Tunnel		31.10.2020
49	KomaramBheem Project	C1-18	30.06.2019
50	SRSP	Laxmi Canal	31.03.2019
51	SRSP	Konaimakula LIS	31.03.2019
52	KSLIS-	Stage-I	31.03.2019
53	JNLIS-	98	31.07.2019
54	JNLIS	99.A	31.07.2019
55	JCRD LIS (Phase I)	C2-45	31.07.2019
56	JCRD LIS Phase I	C2-46	31.07.2019
57	JCR DLIS. Ph.III	2	31.07.2019
58	SRSP-II	53	31.12.2018
59	SRSP-II	55	31.12.2018
60	SRSP - II	C2-58	30.09.2018
61	AMRP SLBC	110	31.07.2019

Dr. RAJAT KUMAR
SPECIAL CHIEF SECRETARY TO GOVERNMENT